



Contact: Joe Caracci, Public Works Director
Public Works Department
Phone: 630-469-6756

FOR IMMEDIATE RELEASE
August 4, 2010

Village of Glen Ellyn Construction Project Updates

Glen Ellyn, IL - The following are construction project updates for projects currently underway within the Village. Included are the Bryant Avenue/Thain's Addition Improvements Project, the S. Park/S. Lambert Resurfacing Project and the Riford Road Improvement Project. Please contact the Public Works Department at 630-469-6756 should you have any questions on these projects.

Bryant Avenue/Thain's Addition Improvements

Underground work on Bryant Avenue is substantially complete, with sewer lining done this week. The roadway is being readied for concrete paving; excavation and undercuts are complete; the roadway granular base has been placed and is being trimmed to final grade; and the control lines are being set for the paver. Mainline concrete paving on Bryant between Turner and Walnut is scheduled for Wednesday, August 11. Following the placement of the mainline pavement, concrete installation will focus on the Turner to Hill block near Ben Franklin School in order to complete work there during the week of August 16. It is anticipated that by the formal opening of school on August 25, the Bryant Avenue corridor near Ben Franklin will be completely open and accessible. Additional project work in the next two weeks includes completing paving operations on Bryant north of Hill; roadway preparation and pouring of curb and gutter on Duane Street; and substantial completion of storm and sanitary sewer work on Longfellow.

South Park/South Lambert Resurfacing

The asphalt binder course on Park and Lambert will be installed this week. Follow-up activities scheduled for the coming week or so include base repairs on Park, adjustment of manhole structures and installation of traffic control loops. Surface course and striping are expected to be in place the week of August 16, resulting in no disruption to users of Parkview School near Sheehan and Park and only limited inconvenience to COD students and staff due to work on Lambert.

Riford Road Improvements

Widening of the north side of St. Charles Road near Riford is now underway, with the base course and curb installation expected to be done by the end of the week. The temporary signal at Riford and St. Charles is now activated and the old control equipment is being removed. Sanitary sewer mainline and service line replacements are underway along Riford Road, moving in a south-to-north direction. The sanitary sewer work on the Riford corridor is expected to be completed before the end of August.

###